

Attendance:

Councilmembers: Darren Robb, Tim Pearce, Andreena Bergman

City Staff: Public Works Director Kevin Hushagen, City Administrator Shawn Smith, Administrative Assistant Amanda Slattery

Meeting was conducted in person. The full meeting agenda packet with detailed information can be found on the City's website at [Agenda Center](#).

Call to order at 5:30 pm

Agenda

1. Installation of audible push button crosswalks on 265th ST NW and 72nd ST NW

The committee discuss the installation of audible push button crosswalks on 275th ST NW and 72nd ST NW. Christina Everson, a Stanwood citizen who has limited sight and walking with a cane is requesting to have an audio crosswalk put at the 265th and 72nd crosswalk. The committee agreed this is needed and directed staff to move forward and have Snohomish County Public Works Department install the audible crosswalks.

2. Public Work Updates

Public works Director Kevin Hushagen gave an update on the projects that are currently being worked on.

Church Creek Sewer

- Faber has about 740' feet of pipe in the ground, which accounts for about 45% of the project.
- Tomorrow they will set the 4th manhole, 9 in total
- After the 4th manhole is set, they will start digging in the parking lot

Main Lift Station

- We paved 94th last week, and added shoulder rock today.
- The man gate has been put back together
- The sewer crew has training on the 9th, which will complete all punch list items

SR532 Drainage Berm (IS4 Phase 3)

- Contract awarded to Tayex
- Tayex wants to meet to discuss any potential value engineering



- Start date on the contract is July 5th. (Waiting on WSDOT permit)

IS4 Phase 2

- The location for the power and pump vault has been finalized.
- We are getting close to 90% plans for IS4 Phase 2
- We have a good amount of permitting work for confluence to get an Army Corp Permit

Flood Wall

- We have surveyors and Geotech's ready to go, but we are held up by a BNSF permit. All fees have been paid

Viking Way Phase 2

- We are at the 90% plan stage
- Waiting on WSDOT CE decision which will impact what more permitting work is needed if any

80th Ave Reconstruction

- Alan received a prelim survey that he used to apply for the Pedestrian and Safe Route to school grants
- Alan has laid out the street in Civil 3D to start design.
- Waiting on a final survey to get ROW numbers to purchase ROW, they surveyors are having trouble finding titles for the properties to establish a property line.

Overlays

- Alan has a precon scheduled for the 9th.
- Their plan is to grind the 15th of June, and Pave June 23rd – July 3rd. These dates are dynamic currently


Asphalt Repair

- We are waiting on some contract documents from Transblue

Pioneer Highway Sewer Extension

- Alan is waiting on a Task order to start design work for a new sewer line under 532 (Fire Station).

Beautification Jobs



Public Works Committee
Meeting Minutes
June 6, 2022

Welcome Arch

- Alan met with the Architect today and design work is progressing
- Alan has requested structural package at the end of July.

City Power Expansion

- We added power to the two light poles outside City Hall last month
- Alan has a PUD application completed to add power to the triangle drive

Hamilton LBR Smokestack

- We have an RFP going out tomorrow repaint the smokestack, 2 week bid time, work to be completed by September 15th.